

Community Development Agency

Monthly Update SPLOST Roadway Program February 2025

Where Metro Meets the Mountains



Pre-Construction **Project** Status



PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
1	GDOT PI #0016598	Vaughn Road Bridge Replacement at Mill Creek	Bridge Replacement Project	GDOT	Final Design	2nd Quarter 2026	Concept complete. Preliminary plans complete. Preliminary field plan review held in June 2024. Right of way acquisition scheduled for Q1 2025.	0/11	GDOT sponsored and funded project. County contributed \$50,000 per MOA; GDOT to fund all remaining project costs. Will replace a deficient bridge.
2	GDOT PI #0016597	Waters Road Bridge Replacement at Mill Creek	Bridge Replacement Project	GDOT	Final Design	2nd Quarter 2026	Concept complete. Preliminary plans complete. Preliminary field plan review held in July 2024. Right of way acquisition scheduled for Q1 2025	0/5	GDOT sponsored and funded project. County contributed \$50,000 per MOA; GDOT to fund all remaining project costs. Will replace a deficient bridge.
3	GDOT PI #0014133	SR 20 Corridor Widening from SR 369 to East Cherokee Drive	Widening from 2 to 6 lanes	GDOT	Right-of-way	4th Quarter 2025	Right of way acquisition underway.	TBD	GDOT sponsored and funded project. Will widen the corridor from 2 to 6 lanes. Project scope also includes R-cuts, median breaks at key locations, curb and gutter with sidewalks.
4	GDOT PI #0014132	SR 20 Corridor Widening from East Cherokee Drive to Union Hill Road	Widening from 2 to 6 lanes	GDOT	Right-of-way	3rd Quarter 2025	Right of way acquisition underway.	TBD	GDOT sponsored and funded project. Will widen the corridor from 2 to 6 lanes. Project scope also includes R-cuts, median breaks at key locations, curb and gutter with sidewalks.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
5	GDOT PI #0007836	SR 20 Corridor Widening from I-575 to I-75 in Bartow County	Widening from 2 to 4 lanes	GDOT	Preliminary Design	4th Quarter 2028	Design underway. Right of way acquisition scheduled for Q4 2025.	0/415	GDOT sponsored and funded project. 17-mile corridor. Will widen the corridor from 2 to 6 lanes. Project scope also includes R-cuts, median breaks at key locations, curb and gutter with sidewalks.
6	73128 GDOT PI #0002525	Ball Ground Bypass	New alignment roadway	VHB, Inc.	Preliminary Design	3rd Quarter 2029	Concept Report approved 10/22/21. Funding for PE awarded by ARC. Additional funding awarded by Georgia State Assembly and Governor Kemp. Working on NEPA required environmental field surveys. Current ROW authorization timeframe 3rd quarter 2027.	TBD	New alignment roadway from SR 369 to SR 5.
7	73125 GDOT PI #0019205	Bells Ferry Multi-Use Trail	Multi-Use Trail Project	Thomas & Hutton	Preliminary Design	2nd Quarter 2028	Revised concept adopted in December 2024. New project extents from Robin Lane to Eagle Drive - corridor remainder will be handled via separate phases. ARC awarded \$768k to assist with concept revision. Environmental documentation to commence in Q1/2025	0/26	Ten foot multi-use trail project from Eagle Drive to Robin Lane.
8	72117 GDOT PI #0017804	SR 140 at Univeter Road	Intersection Improvement Project	VHB, Inc.	Right-of-way	2nd Quarter 2026	Kickoff meeting held on August 12, 2021. Traffic and environmental studies complete. CTM held June 29, 2022. A3M held July 7, 2022. Concept Report approved 11/30/2022. PFPR plans reviewed and completed. ROW plans approved in July. NTP issued by GDOT; property owners meeting held on September 4, 2024. Parcel negotiations underway.	0/22	Intersection improvements to include double left turns on to Univeter, widening of all approaches.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
9	72101 GDOT PI #0019631	575 at Towne Lake Parkway Interchange Operational Improvements (PI 0019361)	Interchange Improvement Project	Arcadis	Preliminary Design	4th Quarter 2027	Concept Report has been approved by GDOT. Kickoff meeting held 5/10/23. 1st submission utilities package in development. Cost estimates updated. Staging plans under development; temporary drainage and MS4 evaluation to follow.	0/19	Interchange improvement project to add capacity to the interstate ramps. Additional lanes added to Towne Lake Parkway.
10	72100 GDOT PI #0016365	Trickum Road at SR 92	Intersection Improvement Project	Southeastern Engineering, Inc. (SEI)	Right-of-way	2nd Quarter 2025	Concept Report revised in March 2024 recent commercial development precluded original concept. ROW acquired; parcel clearance activities to begin in mid March.	22/22	Intersection improvements project to include dual-left-turn lanes and receiving lanes on northbound and southbound Trickum Road approaches to SR 92. Also includes reconfiguration of Trickum Road at Gunnin Road intersection.
11	63001 GDOT PI #0013526	Bells Ferry Road - Southfork Way to Victoria Road	Widening from 2 to 4 lanes	VHB, Inc.	Construction	1st Quarter 2025	Design complete. Right of way acquisition and clearance complete. GDOT has certified ROW. Construction contract awarded by GDOT.	138/138	GDOT design and construct. County to acquire right-of-way. Project limit revised to end at Victoria Road. GDOT is proposing to use HB 170 funds for construction.
12	71005 GDOT PI #0013525	Bells Ferry Road over Little River/Lake Allatoona	Bridge Replacement Project	VHB, Inc.	Right-of-way	2nd Quarter 2025	Preliminary ROW agreements secured and executed on remaining tenant parcels. Parcel demolition and clearance work begins in March. GDOT to let in April 2025.	3/3	GDOT design and construct. County to acquire right-of-way. GDOT working to bid with Bells Ferry Road project.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
13	83135	Old Highway 5 Concept Study	Scoping Study	Keck & Wood	Concept	N/A	Partnership project with City of Holly Springs and Woodstock. Cost sharing IGAs approved. Notice to proceed issued to designer on November 7, 2024.	N/A	From Ridgewalk Parkway to East Cherokee Drive. Study effort to evaluate existing and future conditions along the corridor; will make project recommendations to be implemented separately.
14	83134	Byrd Mountain Road Improvements	Roadway Improvement Project	TBD	Procurement	TBD	Design contract to be procured in Q3/2025	TBD	Project to make recommendations for improvements to Byrd Mountain Road.
15	83121	Technology Ridge Parkway Phase III	New alignment roadway	VHB, Inc.	Concept	TBD	Concept validation and surveys underway. Initial concept for Airport spur and Phase III segment reviewed. Preliminary alignment for Phase II and III complete.	TBD	New alignment roadway to connect Bluffs Parkway to Cherokee County Airport
16	83121	Technology Ridge Parkway Phase II	New alignment roadway	VHB, Inc.	Concept	TBD	Concept validation and surveys underway. Initial concept for Airport spur and Phase III segment reviewed. Preliminary alignment for Phase II and III complete.	TBD	New alignment roadway to connect Bluffs Parkway to Cherokee County Airport

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
17	82131	East Cherokee Drive at Ranchwood Trail	Intersection Improvement Project	TBD	Procurement	TBD	To be procured in Q2/2025	TBD	Project will improve safety and operations at the intersection of East Cherokee Drive and Ranchwood Trail
18	TBD	Pope Circle from SR 20 (Knox Bridge Highway) to Pope Drive	Reconstruction	TBD	Procurement	TBD	Target procurement timeframe of Q2/2025	TBD	Project will explore upgrade options for the segment of Pope Circle west of the gas station back entrance.
19	TBD	Butterworth Road	Widening	TBD	Procurement	TBD	Target procurement timeframe of Q2/2025	TBD	Project will examine options for expanding capacity on the congested Butterworth Road corridor.
20	82130	East Cherokee Intersection Improvements At Macedonia Elementary	Intersection Improvement Project	Calco Engineering	Preliminary Design	2nd Quarter 2026	Design underway. Project kickoff meeting held on 07/29/2024. Preliminary plans complete; held preliminary field plan review on 1/29. Project will leverage \$750k donation by Archdiocese of Atlanta. ROW acquisition to begin by Q2 2025.	0/12	Project will add left turn lanes on East Cherokee Drive into Macedonia Elementary and a proposed development across from the school.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
21	74018	SS4A Safety Action Plan	County wide Safety Action Plan	Pond	Study	N/A	Plan complete. Under staff review for implementation opportunities.	N/A	County wide SS4A Safety Action Plan
22	74008	Dupree Road and King Arthur Drive	Drainage Improvement Project	American Engineers (AEI)	Right-of-way	1st Quarter 2025	Preliminary plans approved. Right of way parcel count updated. Appraisals and title certification complete; offers transmitted to remaining property owners.	2/7	Drainage improvements to install piping and culverts to correct flooding issue.
23	74008	Allatoona Pass at Woodstock Road	Drainage Improvement Project	Calco Engineering	Right-of-way	1st quarter 2025	Concept approved 7/26/2022. Preliminary plans complete. Agreement reached on final parcel; waiting on owner execution of agreement.	15/16	Drainage improvements in existing neighborhood to upgrade existing system
24	84008	Northcreek Drive Drainage Improvements	Drainage Improvement Project	Practical Design Partners	Preliminary Design	2nd Quarter 2025	Kickoff meeting held October 17, 2024. Preliminary plans submitted in January 2025. Geotechnical work complete. Final plans due in mid-March.	TBD	Drainage improvement project to replace existing stormwater infrastructure on Northcreek Drive prior to planned roadway pavement repairs in 2025.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
25	74008	Woodstock Road over Kellogg Creek	Bridge Installation Project	TBD	Procurement	TBD	Previously a drainage improvement/culvert replacement project; study complete 8/2022. Project being redesigned to install a bridge over Kellogg Creek. Proposals under review. Target design procurement timeframe of Q2/2025	TBD	Project will replace non-functional culverts with a bridge.
26	74008	Bells Ferry Road at Bascomb Commercial Parkway	Drainage Improvement Project	Practical Design Partners	On Hold	TBD	Kickoff meeting held 12/18/2023. Final plans completed in July 2024. Conducting field assessment to determine condition of existing drainage pipes. Potential plan revisions may follow.	0/1	Drainage improvements to repair erosion control at a drop structure.
27	74008	Victory Drive at Owl Creek	Drainage Improvement Project	Southeastern Engineering, Inc. (SEI)	Right-of-way	1st Quarter 2025	All parcels secured. Reviewing comments and utility coordination. Coordinating with USACOE; awaiting regional permit 30 authorization.	3/3	Drainage improvements to replace failing culverts and outlet structure.
28	74008	Stell Road	Drainage Improvement Project	Calco Engineering	Preliminary Design	TBD	Right of way plans for the project have been prepared. Preliminary engineering is complete. ROW NTP to follow.	0/24	Drainage and roadway improvements along substandard road, subject to flooding.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
29	73133	Steels Bridge Road Sidewalk	Sidewalk project	Keck & Wood	Preliminary Design	2nd Quarter 2025	ROW acquisition underway.	0/1	Sidewalk project to connect BridgeMill to Bells Ferry Road
30	73132	Woodstock Trailhead	Multi-Use Trail Project	Axis Infrastructure	Preliminary Design	N/A	60% plans under review. Concept report completed. Hydraulic study and ROW plans under development. Woodstock responsible for ROW and construction; plan set to be delivered to Woodstock upon completion.	TBD	Trailhead and trail connecting Towne Lake Parkway to the Noonday Creek Trail. County to handle design; City of Woodstock to cover construction.
31	73131	McCurley Road	Roadway Improvement Project	BM&K Construction & Engineering, Inc.	Preliminary Design	TBD	Preliminary plans received, reviewed and accepted. Working with CCWSA to coordinate road improvement with utility extension.	0/50	Upgrade of deficient roadway.
32	73126	Old Alabama Road Sidewalks	Fill in the gap sidewalk project	BM&K Construction & Engineering, Inc.	Preliminary Design	TBD	County staff working with designer to make further edits and potentially break existing project up into two separate projects.	TBD	Drainage improvements and 4,000 linear foot sidewalk addition on Old Alabama Road; sidewalks and reconstruction on Elwin Ragsdale Way.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
33	73123	Holbrook Campground Road at Midway Road	Intersection Improvement Project	Practical Design Partners	Right-of-way	3rd Quarter 2025	90% plans complete; preliminary revisions in support of ROW acquisition complete. Right of way acquisition in progress.	10/16	Intersection improvement project to improve skewed intersection.
34	73115	South Jett Road	Roadway Improvement Project	Atlas Technical Consultants	Right-of-way	1st Quarter 2025	Efforts to secure final parcel continue; filed for friendly condemnation. Will hold pre-bid field review in March.	18/19	Realign South Jett Road to remove severe curve and add sidewalk on the east side.
35	73093	Trickum Road - Sycamore Lane to Belles Lane	Installation of a center left-turn lane	Arcadis	Final Design	1st Quarter 2025	Right of way acquisition complete. Final plan revisions under review. Utility coordination refresher meeting held.	26/26	Roadway improvements include installation of a center left-turn lane for entire length and installation of sidewalk along the west side of the corridor.
36	73088	Airport Spur Road/Technology Ridge Parkway Phase IV segment	New alignment roadway	VHB, Inc.	Preliminary Design	3rd Quarter 2025	Design refinements continue; preliminary plans should be ready by early Q1 2025.	0/3	New alignment roadway to connect Bluffs Parkway to Cherokee County Airport

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
37	72128	Bells Ferry Road at Steels Bridge Road	Signal Installation	Keck & Wood	Preliminary Design	1st Quarter 2025	Signal Warrant Analysis is complete. Final plans under review. UTL coordination underway. One parcel added to scope; expect to close in March.	0/1	New traffic signal installation
38	72124	Holly Springs Parkway at Palm Street	Intersection Improvement Project	Keck & Wood	Preliminary Design	4th Quarter 2025	Partnership project with City of Holly Springs. Design revisions may be needed to add new signal pole to scope. ROW NTP on hold for forthcoming ROW services contract.	0/8	Realign Palm Street to create 4 way signalized intersection at River Park Boulevard
39	72119	SR 140 Traffic Signal at Stringer Road	Signal Installation	Keck & Wood	Preliminary Design	1st Quarter 2025	Secured approval from GDOT District 6 offices; County consultant submitted revised report to GDOT HQ in December to secure approval for signal. Additional revisions made and submitted in late January per GDOT request. Final approval expected imminently.	N/A	Install traffic signal at SR 140 and Stringer Road.
40	72111	East Cherokee Drive at Bradshaw Drive and Avery Creek Drive	Intersection Improvement Projects	Volkert	Preliminary Design	3rd Quarter 2025	Final plans complete; will be revised to include additional paving work. ROW negotiations are underway.	0/12	Intersection improvements to include additional left turn lanes and right turn lanes.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
41	63089	South Cherokee Lane	Improve a substandard County roadway	BM&K Construction & Engineering, Inc.	Right-of-way	4th Quarter 2025	Project revisions to extend northern terminus complete. Right of way acquisition in progress.	36/44	Project includes improving horizontal and vertical alignment on 3,000 feet of substandard roadway.
42	TBD	Towne Lake Parkway Trail - Phase II From Towne Lake Hills West to Eagle Watch Drive	Multi-Use Trail Project	Atlas Technical Consultants	Final Design	2nd Quarter 2025	Staff field visit held in November; comments shared with the designer. Utility coordination continues. Cost estimates have been updated. Applied for federal funding through GDOT.	N/A	Expansion of multi-use pathway on Towne Lake Parkway from current terminus of Towne Lake Hills West to Eagle Watch Drive
43	TBD	Sardis Circle Intersections at SR 140	Intersection Improvement Projects	TBD	Procurement	TBD	Design contract to be procured in Q3/2025	TBD	Project will improve safety and operations at both intersections of Sardis Circle and SR 140 south of Waleska.
44	TBD	Damascus Road at Soap Creek	Intersection Improvement Project	TBD	Procurement	TBD	Design contract to be procured in Q3/2025	TBD	Project will validate/refresh previous conceptual work at this intersection to improve safety and operations.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

February 2025

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
45	TBD	SR 140 at Sharp Curve	Roadway Improvement Project	TBD	Procurement	TBD	Design contract to be procured in Q3/2025	TBD	Project will validate/refresh previous conceptual work completed through the SR 140 corridor study.
46	TBD	Old Doss Road	Reconstruction	TBD	Procurement	TBD	Target procurement timeframe of Q4/2025	TBD	Project to make recommendations for improvements to Old Doss Road.
47	TBD	East Rope Mill Connector	New alignment roadway	TBD	Procurement	TBD	Target procurement timeframe of Q4/2025	TBD	Project will explore options to improve movents to and from East Rope Mill Road and Main Street.
48	TBD	Woodvalley Drive at Univeter Road	Drainage Improvement Project	TBD	Procurement	TBD	Target procurement timeframe of Q4/2025	TBD	Project will make stormwater drainage improvements near the Dogwood Farms subdivision.

Public Works **Project** Status



No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
1	Ramplay Trail	Field Fit Widening	Sam Nelson	East of Patriot Trail to End of CO Maint	Initial clearing is almost complete. Currently working with utility providers to re-locate poles for overhead utilities.	1.631
2	Seldon Seen Trail	Patch/overlay	Lower Birmingham Road	Dead End	2025 In House Paving List	N/A
3	Brigham Circle	Grind/Binder/Overlay	Univeter Road	Univeter Road	2025 In House Paving List	0.605
4	Stacy Court	2" Binder/Overlay	Brigham Circle	Cul-de-sac	2025 In House Paving List	0.326
5	Upper Mill Creek Lane	Pave as-is	Batesville Road	Before Bridge	2025 In House Paving List	N/A
6	Upper Sweetwater Trail	Final project is Field Fit Widening	SR-20	Campbell Trail	ROW & TCE Acquisition Underway; Leveling underway	2.183
7	Lula Payne Trail	Widen, improve and resurface a substandard width roadway	SR-372	End of CO Maint	Working with Sawnee EMC to assist in removal of trees along roadway. Reevaluating project.	0.648
8	Liberty Church Lane	Roadway Improvement Project	SR-372	End of CO Maint	ROW staked; evaluating project scope	0.534

PUBLIC WORKS PROJECTS STATUS MONTHLY REPORT

Februrary 2025

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
9	Haynes Lane	Pave-Widen with Asphalt	Haynes Circle	End of CO Maint	Evaluating Schedule	0.206
10	Haynes Circle	Pave-Widen with Asphalt	Holly Street	Haynes Circle/Gate	Evaluating Schedule	0.332
11	Mountain Park Road	Deep Patch Roots/Level/Overlay	Wiley Bridge Road	Fulton County Line	Scheduling with drainage project	0.605
12	Steels Bridge Road Sidewalk	Sidewalk project connecting the end of the sidewalk from BridgeMill to end of Parc Steels Bridge Subd. For future connectivity to Bells Ferry	+/- 620 Steels Bridge Rd.	+/- 226 Steels Bridge Rd. (Across the street)	County Engineering is nearing completion on design. Anticipate bidding out project later in 2025	N/A
13	Orchard Drive	Mill/inlay	Highway 140	Cul-de-sac	Spring of 2025	N/A
14	Little Refuge Road A				Completed deep patching, leveling and topping in November '24 for this section. Shoulder building remains	1.647
15	Little Refuge Road B				Will resume patching in spring of 2025	2.288
16	Arrow Wood Drive				1st quarter of 2025	N/A

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
17	Pleasant Arbor Road				TBD	N/A
18	Hidden Branches Trail				TBD	N/A
19	Sardis Road				2025 In House Paving List	N/A
20	Sardis Circle				Working with Engineering for deisgn improvemetnts at Hwy. 140	N/A
21	Lower Birmingham Road	Sight distance project			Evaluating	N/A
22	Billings Road	Improve substandard road within existing ROW	Toonigh Road	Dead End	Existing ROW has been staked and new road width has been marked	0.894
23	Sleepy Hollow Lane	Improve gravel road to paved road within existing ROW	New † Green Road	Dead End	Clearing and grading has been completed	0.227
					TOTAL MILES	11.478

*Note full in-house 2025 paving list under development

Construction **Project** Status



Cherokee County		CONSTRUCTION STATUS MONTHLY REPORT									February 2025
											
No.	Project No.	Project Name	Description	Contractor	Notice to Proceed	Contract Days	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
1	83105	Hickory Road Sidewalks	Sidewalk and Intersection Improvement	Sol Construction LLC	6/10/2024	365	6/10/2025	\$ 3,705,482.90	\$ 1,309,899.31	35.4%	Project almost complete from Kroger to Hickory Hills Dr. Will be continuing from Hickory Hills Dr to the west. Working on changes to Stringer Road sidewalk extension.
2	82123	East Cherokee Drive At Mill Creek Drive	Roundabout	Bartow Paving Company	6/11/2024	180	1/31/2024	\$ 2,247,902.00	\$ 1,097,144.51	48.8%	Grading and road base preparation for roundabout and road construction.
3	85708	2024 Resurfacing Project II	Resurface Various Roads	Baldwin Paving Company LLC	7/8/2024	120	11/15/2024	\$ 4,052,208.47	\$ 3,607,014.85	89.0%	Final Accepted 1-31-2025. Awaiting final billing.
4	82115	SR 140 Intersection Improvement At Batesville Road / Hickory Road	Intersection Improvement	Bartow Paving Company	9/9/2024	550	3/13/2026	\$ 5,857,282.00	\$ 351,517.98	6.0%	Contractor is working on Batesville Rd reconstruction. Sub-Contractor is working on Wall 1 north of Saddlehorn. AGL is working on relocations.
5	82129	Buice Avenue Drainage Improvements At Bells Ferry Road	Reconstruction	Bartow Paving Company	10/2/2024	90	12/31/2024	\$ 383,690.00	\$ 279,418.90	72.8%	Project Final Accepted 2-6-2025. Awaiting final billing.
6	83122	Old Dawsonville Road Sidewalks From William Court to Tom Avery Drive	Sidewalk and Storm Drainage Improvements	DAF Concrete	1/21/2025	180	7/20/2025	\$ 578,508.00	\$ -	0.0%	Contractor is working placing sidewalk, curb and gutter and storm drain pipe.
7	83104	Hidden Branches Drainage	Drainage Project	Ohmshiv Construction LLC	2/10/2025	180	8/9/2025	\$ 1,514,305.40	\$ -	0.0%	NTP 2/10/2025. Contractor acquiring materials.
8	82120	Damascus Road at Upper Bethany Road	Intersection Improvement	Colditz Trucking	3/3/2025	120	7/1/2025	\$ 1,070,921.52	\$ -	0.0%	NTP 3/3/2025. Road to be closed 3/10/2025.
9	82108	Batesville Road at Sugar Pike Road	Roundabout	Backbone Infrastructure	3/3/2025	180	8/30/2025	\$ 1,036,856.00	\$ -	0.0%	NTP 3/3/2025
10	83130	City of Nelson Drainage Project Phase III	Drainage Project for City of Nelson	Blount Construction	TBD	180	TBD	\$ 517,257.51	\$ -	0.0%	County to provide construction management and inspection services for the City of Nelson. Project funded 100% by City of Nelson. Working together with City of Nelson to acquire last easements for construction.

Cherokee County		CONSTRUCTION STATUS MONTHLY REPORT									February 2025	
												
No.	Project No.	Project Name	Description	Contractor	Notice to Proceed	Contract Days	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status	
11	85708	2025 Resurfacing Project	Resurface Various Roads	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Bids Open 3/20	
12	GDOT PI #0002862	SR 20 Corridor Widening from Post Road in Forsyth County to SR 369 in Cherokee County	Widening from 2 to 6 lanes	GDOT		TBD	TBD	TBD	TBD	TBD	GDOT sponsored project; C.W. Matthews awarded construction project in November 2024. Contract calls for completion by May 31, 2028.	
13	GDOT PI #0013526	Bells Ferry Road Widening from Southfork Way to Victoria Road	Widening from 2 to 4 lanes	GDOT		TBD	TBD	TBD	TBD	TBD	GDOT sponsored project; Astra Group LLC awarded construction project in January 2025. Contract calls for completion by October 31, 2028.	
14	82122	Ball Ground Highway Roundabout	Installation of a single-lane roundabout at the intersection of Ball Ground Highway and Howell Bridge Road	TBD	TBD	TBD	TBD	TBD	TBD	TBD	Bids Open 3/13	

Construction Project Progress



**SR 140 at Batesville Road
Intersection Improvements**

Construction **Project** Progress



Rampley Trail Widening

Construction **Project** Progress



Old Dawsonville Road Sidewalks

Construction **Project** Progress



**Hidden Branches Drainage
Improvements**

Construction Project Progress



**East Cherokee Drive at Mill
Creek Drive Roundabout**

Patrick Bradshaw, AICP
SPLOST Roadway Program Manager
Cherokee County Board of Commissioners
pabradshaw@cherokeecountyga.gov
770-721-7818

