

Community Development Agency

Monthly Update SPLOST Roadway Program September 30, 2024

Where Metro Meets the Mountains



Project Funding Updates

FY 2024 State General Funds allocation to Cherokee County Projects

- Announced in July; \$1.5 Billion for transportation needs across the state
- Cherokee County received \$4.39M for ROW on the Ball Ground Bypass project
- GDOT received \$7.5M for PE on the SR 140 (Hickory Flat Highway) corridor in Milton and Cherokee County

Atlanta Regional Commission assistance

- ARC increased federal funding share on several projects in Cherokee County through the Q4 administrative modification process
- Additional \$768K for PE on the Bells Ferry Road Multiuse Trail
- Additional \$396K for PE on SR 140 at Univeter Road Intersection Improvements



Project Reporting Improvements

SPLOST program reporting and documentation enhancements are in development

- Goal: Increase program transparency and trust
- Goal: Present SPLOST project information in a clear and concise manner
- Goal: Support stakeholder decision making process

Planned enhancements

- Online mapping portal for active SPLOST transportation projects
- SPLOST transportation dashboard for program and project level performance reporting
- One-page fact sheets for all active SPLOST projects

Enhancements to go live during Q4/2024 through Q1/2025



Recent **Project** Milestones

Making progress on Trickum and Bells Ferry projects

- Offers transmitted to all parcels on Trickum Road and SR 92
- One parcel remaining on Bells Ferry Road Widening

ROW agreements finalized

- Damascus Road and Upper Bethany Road intersection improvements
- Sugar Pike and Batesville roundabout
- Little Brook Drainage improvements
- Hidden Branches Drainage improvements

GDOT SR 20 Corridor (Cumming Highway) Widening projects to let

- Post Road (Forsyth) to Hightower Road – November 2024
- Hightower Road to East Cherokee Drive – September 2024
- East Cherokee Drive to Union Hill Road – March 2025



Construction **Project** Status



CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project Name	Description	Contractor	Notice to Proceed	Contract Days	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
1	74008	Water Tank Road Drainage Improvements At Canton Creek	Drainage Improvement	Williams Contracting Company LLC	7/29/2024	270	4/25/2025	\$ 780,517.25	\$ 171,406.13	22.0%	Culvert installations complete on west side of Water Tank Road; contractor working on east side installations.
2	74008	Mountain Park Road Drainage Improvements	Drainage Improvement	Advanced Construction LLC	7/22/2024	90	10/20/2024	\$ 286,140.00	\$ 35,169.00	12.3%	Contractor making progress.
3	74008	Creekview Drainage Improvements	Drainage Improvement	Ohmshiv Construction LLC	6/10/2024	180	12/7/2024	\$ 919,475.70	\$ 702,615.52	76.4%	Underway; currently relocating utilities. Could be finished in October 2024.
4	72115	SR 140 Intersection Improvement At Batesville Road / Hickory Road	Intersection Improvement	Bartow Paving Company	9/9/2024	550	3/13/2026	\$ 5,857,282.00	\$ -	0.0%	Working on final parcel right-of-way clearance. Contractor has begun clearing, erosion and utility coordination.
5	73121	Technology Ridge Parkway, Phase I	New Alignment Roadway	CW Matthews	10/31/2022	548	9/30/2024	\$ 9,156,881.22	\$ 5,969,318.53	65.2%	Contractor working on punch list; nearly complete.
6	82129	Buice Avenue Drainage Improvements At Bells Ferry Road	Reconstruction	Bartow Paving Company	TBD	90	TBD	\$ 383,690.00	\$ -	0.0%	Contract awarded. Work should begin in October 2024.
7	72123	East Cherokee Drive At Mill Creek Drive	Roundabout	Bartow Paving Company	6/11/2024	180	12/31/2024	\$ 2,247,902.00	\$ -	0.0%	Contractor making progress; should be finished by December 2024.
8	73122	Old Dawsonville Road Sidewalks From William Court to Tom Avery Drive	Sidewalks	TBD	TBD	TBD	TBD	TBD	TBD	0.0%	Partnership project with City of Ball Ground. Finalizing IGA in October; will let for bid shortly thereafter.

CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project Name	Description	Contractor	Notice to Proceed	Contract Days	Estimated Completion Date	Current Contract Amount	Earned to Date	% Complete	Status
9	73105	Hickory Road Sidewalks	Sidewalk and Intersection Improvement	Sol Construction LLC	6/10/2024	365	6/10/2025	\$ 3,699,982.00	\$ 364,802.78	9.9%	Project under construction
10	75710	2023 LMIG Safety Action Plan (SAP)	Striping on various roads	TRP Construction Group	4/15/2024	120	9/30/2024	\$ 272,938.00	\$ -	0.0%	GDOT funding \$200,000.00 with 30% match from County to provide assistance for safety. Nearly complete; Old Federal Road and East Cherokee Drive remain.
11	73130	City of Nelson Drainage Project Phase III	Drainage Project for City of Nelson	TBD	TBD	TBD	TBD	TBD	TBD	0%	County to provide construction management and inspection services for the City of Nelson. Project funded 100% by City of Nelson. Nelson still working on securing easements, pond design and utility coordination.
12	75708	2024 Resurfacing Project I	Resurface Various Roads	Bartow Paving Company	4/1/2024	152	9/30/2024	\$ 5,932,229.28	\$ 6,000,010.12	101.1%	Working on punch list items; nearly complete.
13	75708	2024 Resurfacing Project II	Resurface Various Roads	Baldwin Paving Company LLC	7/8/2024	120	11/5/2024	\$ 4,052,208.47	\$ 2,760,314.81	68.1%	Work ongoing; should be complete in November 2024.

Pre-Construction **Project** Status





PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
1	GDOT PI #001659 8	Vaughn Road Bridge Replacement at Mill Creek	Bridge Replacement Project	GDOT District 6	Final Design	2nd Quarter 2026	Concept complete. Preliminary plans complete. Preliminary field plan review held in June 2024. Right of way acquisition scheduled for Q1 2025	0/11	GDOT sponsored and funded project. County contributed \$50,000 per MOA; GDOT to fund all remaining project costs. Will replace a deficient bridge.
2	GDOT PI #001659 7	SR 372/Waters Bridge Road Bridge Replacement at Mill Creek	Bridge Replacement Project	GDOT District 6	Final Design	2nd Quarter 2026	Concept complete. Preliminary plans complete. Preliminary field plan review held in July 2024. Right of way acquisition scheduled for Q1 2025	0/5	GDOT sponsored and funded project. County contributed \$50,000 per MOA; GDOT to fund all remaining project costs. Will replace a deficient bridge.
3	GDOT PI #001413 3	SR 20 Corridor Widening from SR 369 to East Cherokee Drive	Widening from 2 to 6 lanes	AECOM	Right-of-way	1st Quarter 2025	Right of way acquisition underway.	TBD	GDOT sponsored and funded project. Will widen the corridor from 2 to 6 lanes. Project scope also includes R- cuts, median breaks at key locations, curb and gutter with sidewalks.
4	GDOT PI #001413 2	SR 20 Corridor Widening from East Cherokee Drive to Union Hill Road	Widening from 2 to 6 lanes	AECOM	Right-of-way	3rd Quarter 2025	Right of way acquisition underway.	TBD	GDOT sponsored and funded project. Will widen the corridor from 2 to 6 lanes. Project scope also includes R- cuts, median breaks at key locations, curb and gutter with sidewalks.
5	GDOT PI #000783 6	SR 20 Corridor Widening from I-575 to I-75 in Bartow County	Widening from 2 to 4 lanes	Arcadis	Preliminary Design	4th Quarter 2028	Design underway. Right of way acquisition scheduled for Q4 2025.	TBD	GDOT sponsored and funded project. Will widen the corridor from 2 to 6 lanes. Project scope also includes R- cuts, median breaks at key locations, curb and gutter with sidewalks.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
6	GDOT PI #000286 2	SR 20 Corridor Widening from Post Road in Forsyth County to SR 369 in Cherokee County	Widening from 2 to 6 lanes	AECOM	Right-of-way	3rd Quarter 2024	Right of way acquisition underway.	TBD	GDOT sponsored and funded project. Will widen the corridor from 2 to 6 lanes. Project scope also includes R- cuts, median breaks at key locations, curb and gutter with sidewalks.
7	73128 GDOT PI #000252 5	Ball Ground Bypass	New alignment roadway	VHB, Inc.	Preliminary Design	3rd Quarter 2029	Concept Report approved 10/22/21. Funding for PE awarded by ARC. Additional funding awarded by Georgia State Assembly and Governor Kemp. Working on NEPA required environmental field surveys. Current ROW authorization timeframe 3rd quarter 2027.	TBD	New alignment roadway from SR 369 to SR 5.
8	73125 GDOT PI #001920 5	Bells Ferry Multi-Use Trail	Multi-Use Trail Project	Thomas & Hutton	Preliminary Design	TBD	Concept approved in September; revised concept will break project up into three phases to improve deliverability. Waiting on potential ARC TIP solicitation funding to begin design on phase I.	TBD	Ten foot multi-use trail project from the Cobb County line to Victory Road.
9	72117 GDOT PI #001780 4	SR 140 at Univeter Road	Intersection Improvement Project	VHB, Inc.	Right-of-way	TBD	Kickoff meeting held on August 12, 2021. Traffic and environmental studies complete. CTM held June 29, 2022. A3M held July 7, 2022. Concept Report approved 11/30/2022. PFPR plans reviewed and completed. ROW plans approved in July. NTP issued by GDOT; property owners meeting held on September 4, 2024.	0/22	Intersection improvements to include double left turns on to Univeter, widening of all approaches.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
10	72101 GDOT PI #001963 1	575 at Towne Lake Parkway Interchange Operational Improvements (PI 0019361)	Interchange Improvement Project	Arcadis	Preliminary Design	4th Quarter 2027	Concept Report has been approved by GDOT. Kickoff meeting held 5/10/23. 1st submission utilities package in development. Cost estimates updated.	0/19	Interchange improvement study to add capacity to the interstate ramps. Additional lanes added to Towne Lake Parkway.
11	72100 GDOT PI #001636 5	Trickum Road at SR 92	Intersection Improvement Project	Southeastern Engineering, Inc. (SEI)	Right-of-way	2nd Quarter 2025	Concept Report revised in March 2024 recent commercial deveopment precluded original concept. ROW acquistion underway.	5/20	Intersection improvements project to include dual-left-turn lanes and receiving lanes on northbound and southbound Trickum Road approaches to SR 92. Also includes reconfiguration of Trickum Road at Gunnin Road intersection.
12	63001 GDOT PI #001352 6	Bells Ferry Road - Southfork Way to Victoria Road	Widening from 2 to 4 lanes	VHB, Inc.	Right-of-way	1st Quarter 2025	Design complete. Right of way acquisition nearly complete. Property clearance actvities underway.	137/138	GDOT design and construct. County to acquire right-of-way. Project limit revised to end at Victoria Road. GDOT is proposing to use HB 170 funds for construction.
13	71005 GDOT PI #001352 5	Bells Ferry Road over Little River/Lake Allatoona	Bridge Replacement Project	VHB, Inc.	Right-of-way	2nd Quarter 2025	All relocation offers have been made; anticipate closing in early October. Some environmental testing and remediation possible before construction may begin.	1/3	GDOT design and construct. County to acquire right-of way. GDOT working to bid with Bells Ferry Road project.
14	83135	Old Highway 5 Concept Study	Scoping Study	Keck & Wood	Concept	N/A	Partnership project with City of Holly Springs and Woodstock. Cost sharing IGAs under review. Project should kick off in October 2024.	N/A	From Ridgewalk Parkway to East Cherokee Drive. Study effort to evaluate existing and future conditions along the corridor; will make project recommendations to be implemented separately.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
15	83134	Byrd Mountain Road Improvements	Roadway Improvement Project	TBD	Procurement	TBD	To be procured	TBD	Project to make recommendations for improvements to Byrd Mountain Road.
16	83121	Technology Ridge Parkway Phase III	New alignment roadway	VHB, Inc.	Concept	TBD	Concept validation and surveys underway. Initial concept for Phase 4 and 5 reviewed. Preliminary alignment for Phase 2 and 3 complete. Plans for Phase 4 and 5 beginning., Kickoff for Phase IV and V held 10/25/2023. Project revisions underway.	TBD	Scoping study to determine project scope, schedule and budget. Determine path for potential roadway and right-of-way needs. Determine environmental permitting requirements and potential utility conflicts.
17	83121	Technology Ridge Parkway Phase II	New alignment roadway	VHB, Inc.	Concept	TBD	Concept validation and surveys underway. Initial concept for Phase 4 and 5 reviewed. Preliminary alignment for Phase 2 and 3 complete. Plans for Phase 4 and 5 beginning., Kickoff for Phase IV and V held 10/25/2023. Project revisions underway.	TBD	Scoping study to determine project scope, schedule and budget. Determine path for potential roadway and right-of-way needs. Determine environmental permitting requirements and potential utility conflicts.
18	82131	East Cherokee Drive at Ranchwood Trail	Intersection Improvement Project	TBD	Procurement	TBD	To be procured	TBD	Project to make recommendations for improving safety and operations at the intersection of East Cherokee Drive and Ranchwood Trail
19	82130	East Cherokee Intersection Improvements At Macedonia Elementary	Intersection Improvement Project	Calco Engineering	Preliminary Design	TBD	Project kickoff meeting held on 07/29/2024. Project will leverage \$750k donation by Archdiocese of Atlanta.	TBD	Project will add left turn lanes on East Cherokee Drive into Macedonia Elementary and a proposed development across from the school.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
20	74018	SS4A Safety Action Plan	County wide Safety Action Plan	Pond	Study	N/A	Kickoff meeting held 3/8/24. Preliminary documentation under review. Public meetings/outreach events occurred throughout the summer. Stakeholder meeting to be held in October.	N/A	County wide SS4A Safety Action Plan
21	74008	Dupree Road and King Arthur Drive	Drainage Improvement Project	American Engineers (AEI)	Right-of-way	TBD	Project kickoff meeting held on 10/26/21. Concept plan received on 1/26/22. Preliminary plans approved. Right of way parcel count updated; acquisition underway. Additional sidewalk added to project. Project being revised to accommodate right of way and resurfacing.	2/5	Drainage improvements to install piping and culverts to correct flooding issue.
22	74008	Allatoona Pass at Woodstock Road	Drainage Improvement Project	Calco Engineering	Right-of-way	TBD	Concept approved 7/26/2022. Preliminary plans complete. Right of way acquisition nearly complete.	15/16	Drainage improvements in existing neighborhood to upgrade existing system
23	74008	Union Hill Road at Mill Creek Tributary	Drainage Improvement Project	Practical Design Partners	On Hold	TBD	Kickoff meeting held 4/27/22, preliminary plans complete. Project to be shelved as recent improvements to dam likely preclude the need and purpose of the project.	TBD	Drainage improvements to upgrade existing non-functional culverts
24	74008	Little Brook Drainage Improvements	Drainage Improvement Project	N/A	Right-of-way	4th Quarter 2024	Right of way agreements executed; working towards Q4 let to capture ARPA funding.	2/2	Project will make improvements to aging stormwater drainage infrastructure on Little Brook Drive.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
25	74008	Woodstock Road over Kellogg Creek	Bridge Installation Project	TBD	Procurement	TBD	Previously a drainage improvement/culvert replacement project; study complete 8/2022. Project being redesigned to install a bridge over Kellogg Creek.	TBD	Project will replace non-functional culverts with a bridge.
26	74008	Bells Ferry Road at Bascomb Commercial Parkway	Drainage Improvement Project	Practical Design Partners	On Hold	TBD	Kickoff meeting held 12/18/2023. Final plans completed in July 2024. One parcel needed for project; negotiations are taking longer than expected. Project on hold until ROW agreement can be secured.	0/1	Drainage improvements to repair erosion control at a drop structure.
27	74008	Victory Drive at Owl Creek	Drainage Improvement Project	Southeastern Engineering, Inc. (SEI)	Final Design	TBD	Revised plans under review.	0/3	Drainage improvements to replace failing culverts and outlet structure.
28	74008	Stell Drive	Drainage Improvement Project	Calco Engineering	Preliminary Design	TBD	Right of way plans for the project have been prepared. Preliminary engineering is complete	0/24	Drainage and roadway improvements along substandard road, subject to flooding.
29	73133	Steels Bridge Road Sidewalk	Sidewalk project	Keck & Wood	Preliminary Design	TBD	Concept complete. Preliminary design underway.	TBD	Sidewalk project to connect BridgeMill to Bells Ferry Road



PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
30	73132	Woodstock Trailhead	Multi-Use Trail Project	Axis Infrastructure	Preliminary Design	TBD	60% plans under review	TBD	Trailhead and trail connecting Towne Lake Parkway to the Noonday Creek Trail. County to handle design; City of Woodstock to cover construction.
31	73131	McCurley Road	Roadway Improvement Project	BM&K Construction & Engineering, Inc.	Preliminary Design	TBD	Plans received in August; under review.	TBD	Upgrade of deficient roadway.
32	73126	Old Alabama Road Sidewalks	Fill in the gap sidewalk project	BM&K Construction & Engineering, Inc.	Preliminary Design	TBD	Final plans complete. ROW NTP TBD.	0/28	4,000 linear foot sidewalk addition
33	73123	Holbrook Campground Road at Midway Road	Intersection Improvement Project	Practical Design Partners	Right-of-way	TBD	90% plans complete. Right of way in progress.	6/16	Intersection improvement project to improve skewed intersection.
34	73115	South Jett Road	Roadway Improvement Project	Atlas Technical Consultants	Right-of-way	TBD	Kickoff meeting held 12/3/2020. Preliminary engineering approved. Right of way acquisition nearly complete.	18/19	Realign South Jett Road to remove severe curve and add sidewalk on the east side.

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
36	73104	Hidden Branches	Drainage project	Atlas Technical Consultants	Reviewing	4th Quarter 2024	Construction plans under revision; should be complete by end of September 2024. Right of way acquisition complete. USACE review calls for County to purchase environmental mitigation credits. Can break ground once purchased.	5/5	Replacement of deteriorating culverts
37	73093	Trickum Road - Sycamore Lane to Belles Lane	Installation of a center left-turn lane	Arcadis	Final Design	1st Quarter 2025	Right of way acquisition complete. Subdivision developer to correct and create previously agreed upon grade and fill on east side of Trickum north of Maypop Lane. Minor plan revisions to be ordered to revise storm drain tie-in.	26/26	Roadway improvements include installation of a center left-turn lane for entire length and installation of sidewalk along the west side of the corridor.
38	73088	Airport Spur Road/Technology Ridge Parkway Phase III segment	New alignment roadway	VHB, Inc.	Concept	3rd Quarter 2025	Concept validation and surveys underway. Initial concept for Phase 4 and 5 reviewed. Preliminary alignment for Phase 2 and 3 complete. Plans for Phase 4 and 5 beginning., Kickoff for Phase IV and V held 10/25/2023. Project revisions underway.	TBD	Scoping study to determine project scope, schedule and budget. Determine path for potential roadway and right-of-way needs. Determine environmental permitting requirements and potential utility conflicts.
39	72128	Bells Ferry Road at Steels Bridge Road	Signal Installation	Keck & Wood	Preliminary Design	TBD	Signal Warrant Analysis is complete. Final plans under review.	N/A	New traffic signal installation
40	72124	Holly Springs Parkway at Palm Drive	Intersection Improvement Project	Keck & Wood	Preliminary Design	TBD	Partnership project with City of Holly Springs. Design revisions may be needed to add new signal pole to scope. Ready for ROW NTP soon.	0/8	Realign Palm Drive to create 4 way signalized intersection at River Park Boulevard



PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
41	72122	Ball Ground Highway Roundabout	Installation of a single-lane roundabout at the intersection of Ball Ground Highway and Howell Bridge Road	Southeastern Engineering, Inc. (SEI)	Right-of-way	4th Quarter 2024	Roundabout design to be finalized by end of September 2024. ROW negotiations progressing and will rely on aforementioned design revisions. Utility coordination ongoing.	5/9	Roundabout will be converted to a multi-lane roundabout as part of the Ball Ground Bypass.
42	72120	Damascus Road Intersections	Intersection Improvement Project	Calco Engineering	Final Design	1st quarter 2025	ROW secured. Erosion plans submitted to EPD. Final plans under review.	5/5	Intersection improvement projects at the intersections at Upper Bethany Road and Soap Creek Road
43	72119	SR 140 Traffic Signal at Stringer Road	Signal Installation	Keck & Wood	Preliminary Design	TBD	Working to collect additional traffic counts to secure GDOT approval for signal. Implementation may be incorporated into Hickory Road sidewalk project.	N/A	Install traffic signal at SR 140 and Stringer Road.
44	72111	East Cherokee Drive at Bradshaw Drive and Avery Creek Drive	Intersection Improvement Projects	Volkert	Preliminary Design	TBD	Final plans complete. ROW NTP TBD.	0/12	Intersection improvements to include additional left turn lanes and right turn lanes.
46	72018	Sugar Pike & Batesville	Roundabout	MaesAwyr, LLC	Right-of-way	TBD	Agreements signed on all remaining parcels; closing in October	3/7	Intersection improvements that includes the installation of a roundabout



Cherokee County

1831
GEORGIA

PRE-CONSTRUCTION STATUS MONTHLY REPORT

September 2024

No.	Project No.	Project	Description	Consultant/Designer	Phase	Proposed Letting Date	Design / Pre-Construction Status	R/W Parcels (closed/req'd)	Comments
47	63089	South Cherokee Lane	Improve a substandard County roadway	BM&K Construction & Engineering, Inc.	Right-of-way	TBD	Project revisions to extend northern terminus complete. Right of way acquisition in progress.	27/44	Project includes improving horizontal and vertical alignment on 3,000 feet of substandard roadway.
48	TBD	Towne Lake Parkway Trail - Phase II From Towne Lake Hills West to Eagle Watch Drive	Multi-Use Trail Project	Atlas Technical Consultants	Final Design	11/22/2024	Plans are being revised to address utility issues. Cost estimates have been updated.	N/A	Expansion of multi-use pathway on Towne Lake Parkway from current terminus of Towne Lake Hills West to Eagle Watch Drive

Public Works **Project** Status





PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
1	Huey Barnes Lane	Construct road to County Standards	Lower Burris Road	End of CO Maint	Projected completed in December 2023	0.401
2	Thomas Road	Patch/overlay	East Cherokee Drive	Lower Union Hill Road	Project completed September 2023	N/A
3	Yellow Creek Drive	Patch/Overlay	SR-369	Conns Creek Road	Currently leveling & topping	5.170
4	Large Court	Pave, cul-de-sac, and drainage	Old Farm Road	Dead End	Completed March 2024	0.100
5	Ramplay Trail	Field Fit Widening	Sam Nelson	East of Patriot Trail to End of CO Maint	Have clered Phase I & will begin Phase II clearing Fall of 2024	1.631
6	Seldon Seen Trail	Patch/overlay	Lower Birmingham Road	Dead End	2024 In House Paving List	N/A
7	Brigham Circle	Grind/Binder/Overlay	Univeter Road	Univeter Road	2024 In House Paving List	0.605
8	Stacy Court	2" Binder/Overlay	Brigham Circle	Cul-de-sac	2024 In House Paving List	0.326



PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
9	Peardon Court	Patch/Overlay	End of CO Maint	End of CO Maint	2024 In House Paving List	0.116
10	Peardon Road	Pave and widen to 18'; Extend existing cross pipe	New Light Road	Peardon Court	Have widened & put down base. Will top out Fall of 2024	0.218
11	Upper Mill Creek Lane	Pave as-is	Batesville Road	Before Bridge	2024 In House Paving List	N/A
12	Upper Sweetwater Trail	Final project is Field Fit Widening	SR-20	Campbell Trail	ROW & TCE Acquisition Underway; Leveling underway	2.183
13	Lula Payne Trail	Widen, improve and resurface a substandard width roadway	SR-372	End of CO Maint	Working with Sawnee EMC to assist in removal of trees along roadway. Reevaluating project.	0.648
14	Liberty Church Lane	Roadway Improvement Project	SR-372	End of CO Maint	ROW staked; evaluating project scope	0.534
15	Haynes Lane	Pave-Widen with Asphalt	Haynes Circle	End of CO Maint	Evaluating Schedule	0.206
16	Haynes Circle	Pave-Widen with Asphalt	Holly Street	Haynes Circle/Gate	Evaluating Schedule	0.332



PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
17	Mountain Park Road	Deep Patch Roots/Level/Overlay	Wiley Bridge Road	Fulton County Line	Scheduling with drainage project	0.605
18	Pea Ridge Community Center Parking	Pave parking lot	N/A	N/A	Demo of building on Moore property is completed	N/A
19	City of Waleska	City coordination working on a building site expansion, drainage and parking lot.	N/A	N/A	Scope of work has been completed by CCPW	N/A
20	Steels Bridge Road Sidewalk	Sidewalk project connecting the end of the sidewalk from BridgeMill to end of Parc Steels Bridge Subd. For future connectivity to Bells Ferry	+/- 620 Steels Bridge Rd.	+/- 226 Steels Bridge Rd. (Across the street)	Working with Cherokee Co. Engineering Dept. for design	N/A
21	Jay Green Road	Speed humps installed	N/A	N/A	Completed October 2023	N/A
22	Wrights Mill Road	Speed humps installed	N/A	N/A	Completed October 2023	N/A
23	Owens Road	Speed humps installed	N/A	N/A	Completed October 2023	N/A
24	Wood Gate Dive	Patch/Overlay	Univeter Road	Cul-de-sac	Completed March 2023	N/A



PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
25	Howell Drive	Profile/Overlay	Univeter Road	Dead End	Completed March 2023	N/A
26	White Road	Patch/Overlay; shoulder work	Address 1274	Bartow County Line	Complete April 2023	1.284
27	Mt. Olive Church Lane	Patch/Overlay, leveling, shoulder work	SR-20	White Road	Complete April 2023	0.938
28	Clearwater Trail	Leveling/pave	SR-20	Cul-de-sac	Complete June 2023	0.213
29	Mt Carmel Church Lane	Full Depth Reconstruction; shoulder work	SR-108	End of CO Maint	Completed July 2023	1.800
30	Westridge Trace	Patch/Overlay	Westland Mill Dr	Address 6227	Completed July 2023	0.200
31	Salacoa Road	Patch/Level/Overlay	Jerusalem Church Road	Bartow County Line	Completed August 2023	3.992
32	Kennesaw Ave	City of Nelson IGA Project	Canton Highway	City Limit Sign	Completed August 2023	0.794



PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
33	Nelson Oaks Drive	City of Nelson IGA Project	Old Nelson Road	Cul-de-sac	Completed August 2023	0.270
34	Baker Street	City of Nelson IGA Project	Kennesaw Ave.	Canton Highway	Completed August 2023	0.320
35	Martinique Trace	Patch/overlay	Lower Birmingham Road	Cul-de-sac	Completed August 2023	N/A
36	Wellington Way	Patch/overlay, remove gate/frame	Lower Birmingham Road	Cul-de-sac	Completed August 2023	N/A
37	Public Works - Chattin Drive	Demolition of old Public Works site and parking lot on Chattin Drive.	N/A	N/A	Complete	N/A
38	Hobgood Park	Pave lower gravel parking lot	N/A	N/A	Completed by Bartow Paving in March of 2024	N/A
39	Orchard Drive	Mill/inlay	Highway 140	Cul-de-sac	Spring of 2025	N/A
40	Hobgood Park	Pave lower gravel parking lot	N/A	N/A	Completed by Bartow Paving in March of 2024	N/A



PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
41	Orchard Drive	Mill/inlay	Highway 140	Cul-de-sac	Spring of 2025	N/A
42	Little Refuge Road A	TBD	TBD	TBD	Deep patching scheduled of Fall of 2024	N/A
43	Little Refuge Road B	TBD	TBD	TBD	Deep patching scheduled of Fall of 2024	N/A
44	Arrow Wood Drive	TBD	TBD	TBD	1st quarter of 2025	N/A
45	Pleasant Arbor Road	TBD	TBD	TBD	TBD	N/A
46	Hidden Branches Trail	TBD	TBD	TBD	TBD	N/A
47	Sardis Road	TBD	TBD	TBD	In house Paving List	N/A
48	Sardis Circle	TBD	TBD	TBD	Working with Engineering for deisgn improvemetnts at Hwy. 140	N/A



PUBLIC WORKS 2024 PROJECTS STATUS MONTHLY REPORT

September 2024

No.	Project Name	Description	Beginning Point	Ending Point	Status	Miles
49	Lower Birmingham Road	Sight distance project	TBD	TBD	Evaluating	N/A
50	Billings Road	Improve substandard road within existing ROW	Toonigh Road	Dead End	Existing ROW has been staked and new road width has been marked	0.894
51	East Cherokee Drive	Deep Patch, level and overlay	Etowah Bridge	AGL Driveway	Completed July 2024	2.301
52	Sleepy Hollow Lane	Improve gravel road to paved road within existing ROW	New t Green Road	Dead End	Clearing and grading has been completed	0.227
					TOTAL MILES	25.259

Construction **Project** Progress



**Creekview Drive
Drainage Improvements**

Construction Project Progress



Hickory Road Sidewalks

Construction **Project** Progress



**Mountain Park
Drainage Improvements**

Patrick Bradshaw, AICP
SPLOST Roadway Program Manager
Cherokee County Board of Commissioners
pabradshaw@cherokeecountyga.gov
770-721-7818

