

Cherokee County Airport  
Regular Meeting Minutes  
6 July, 2026 5:00 PM  
Airport Terminal Building Conference Room  
1350 Bishop Road, Ball Ground, GA

Attendance: Steve Mammen, Keith Stevens, Dave Davis, Quentin Thomas, Gabe Chatham, Evan Marble, Kevin Hansen, :  
Regular Guests:, Phil Eberly , Whitney Eberly , Anthony Aspito, Harry Johnston, Amanda Rostin

- Invocation & Pledge of Allegiance Davis
- Call to Order 17:03 Mammen
- Approve Agenda Mammen
  - Motion: Stevens Second: Marble Approved: Unanimous
- Welcome Guests - Public Input Mammen
  - Holly Overdyke, Blake Baumgart, Trey James, David Hatter, Stephen Jaffe, Cindy Jaffe
- Approve Minutes of Previous Meeting (June 1, 2026) Mammen
  - Motion: Marble Second: Thomas Approved: Unanimous
- Old Business
  - Global Hangar Development Eberly/Rostin
    - Land Disturbance Permit Approved
    - Awaiting Wall Permit design submission
  - Gate 3 Paving Eberly/Rostin
    - Paving completed
    - Royal Access to reinstall Gate 3 this week
    - Project completion in a couple of weeks
  - Terminal Apron/ Hangar Area Paving Eberly/Rostin
    - Bartow Paving awarded contract, lowest bidder, breaking ground tomorrow morning
    - Phase 1 - 12 days July 6-17
    - Phase 2 - 15 days July 18-Aug 1
    - Lead Edge on site with daily inspections and coordination
  - Terminal Parking Lot Expansion Eberly/Rostin
    - 38 extra parking spaces
    - Contracts being finalized with GDOT
    - Wilbanks awarded the project
    - Land Disturbance Permit to follow
    - Spring start likely
  - Partial Parallel Taxiway A Overlay Eberly/Rostin
    - Awaiting Tentative Allocation Letter from GDOT
    - Expect Bid spring of 2027
  - Runway Extension Length Justification Study Eberly/Rostin
    - Data gathering from airport users of the Operational Metrics justifying runways >5000.
      - ~90 days for gathering intel
- Committee Reports
  - Chairman's Report Mammen
    - Nothing to report at this time
  - Airport Facilities Marble
    - Mowing contractor (Russell Landscaping) difficult communications, different crews are having to learn the scope of the project

- [illegible]